# **USFStudentGreenEnergyFundCouncil**



Friday,October20,2017-SVC1073 Time:3:00pm-4:30pm

## **Meeting Minutes**

In attendance:

## CouncilMembers (In alphabeticabrder)

KebreabGhebremichaelNainanDesai,BarbaraBushnell,Sujit Chemburkar,GeorgePhilippidis,Chris, Marks (Alternate), Aladdin Hiba, LyneceeRomelus,Drew Templeton,Robin Rives,GvianaGoldberg, BrianMwaliko (Alternate) and HaroldBower (Chair)

Absent: Raymond Mensahand Maria Rodriguez

Observer(s) Melody Raineyand Gidi Hendrix (Observers)

FirstOrder of Business:

Previousmonth meetingminutesapproved.

## FinancialUpdate:

Cashbalanceas of 10/16/2017 is \$2,779,070. Active ProjectsRSA prior year awards (\$2,176,037), Active ProjectsRSA FY17/18 awards (\$415,483) projected operational expenses (\$27,823) and the total projected expenses of (\$2,619,343) brings the projected available cash to \$159,727. The FY2018 estimated fee collection is \$552,079. The 10% contingency (\$102,648) and a 5% reserve of (\$51,324) brings the projected available cash to award in FY2018 to \$557,834.

**PublicComment** 

None.

UnfinishedBusiness:

x None

#### New Business:

x New Council Members Introductions

New SGElcouncilmemberswere introduced for the 2017/2018 year term. The new members are Chris Marks (staff/faculty alternate), Lynecee Romelus, Drew Templeton, Gviana Goldberg, Maria Rodriguezand Brian Mwaliko (studental ternate)

# x ThermalEnergyStorageProject-AdditionalBudgetRequest

Thethermal energystoragesystemproject was delayed due to design changes and then due to the cost constraints. Considering the size of the tank (3800 Gal) and temperature (~100 °C) of the fluid, the subcontractors were not willing to take the risk of installing a non pressurized ank. The cost of the pressurized anks was way above the initial design budget of the thermal energy storage (TES) tank. Several design configurations were considered, but the corresponding quotations were significantly above the originally budgeted amount of \$65,000.

After numerous designiterations, the best quotation received was \$116,743 including construction; this is reasonable assome of the quotes were over \$280,000. From the initial budget of \$90,000, a controller worth \$7,128 had to be purchased and installed. Due to the numerous design changes, the students alary was above the budgeted \$10,000 for the past 8 months. The remaining balance \$63,389.42. Therefore the budget deficit for the new design is \$53,353.58.

The Research and Innovation maintenance fund has agreed to provide \$10,000 and the Clean Energy Research Center (CERO) ill payfor the students alaries during the rest of the project. Accounting or this aid, the remaining deficit is \$43,353.58.

Thecouncil

## Page3 of 3

DerbiColoiGPFRCRis an ENERGSTAR qualified roofing system and can help to reduce the amount of air conditioning needed in buildings and reduce peak cooling demand by 10 fl 5 percent. The expected time frame for the completion of re roofing is 6 months. Facilities Managementh as agreed to maintain the project roof layer in the future.

## Council agreed to let the project summary move forward to proposal

# **Activities Updates**

x USFCarbonOffsetFoundationFund590082

The Neutralize Bull Gasproject set up a foundation fund for students and faculty/staff to donate money to purchase carbonoffsets. The fund (USFC arbonOffset fund 590082) was established and needs to be marketed. The foundation fund link will be available on Parking & Transportation's website starting November 1, 2017. Other marketing idea strategies to promote the fund are welcomed. About \$2,500 has been set as idein marketing funds through the SGEF.

**Announcements** 

x None

Meeting